



CRC
.SCOT

LOCH EARN PHASE 5 - CONSTRUCTION PHASE PROGRAM 21.01.2021

SITE CLEARENCE TEAM									
SQUAD 1: 14T LOADER EXCAVATOR, 5T EXCAVATOR, 9T DUMPER, ROLLER, 3-4 OPS									
SQUAD 2: TAR SURFACING									
ITEM	DESCRIPTION	DURATION	JANUARY			FEBRUARY			
			17	24	31	7	14	21	28
MOBILISATION		4							
1	PRE START MEETING	1							
2	MOBILISATION	1							
3	SET UP COMPOUND/SIGNAGE	2							
SITE CLEARENCE		5							
4	SITE CLEARENCE ITEMS IN BOQ	5							
PATH CONSTRUCTION		14							
5	ACCESS RAMP	2							
6	DRAINAGE	3							
7	EARTHWORKS	7							
8	SURFACING	2							
ACCESSORIES		8							
9	FENCING	5							
10	GATES AND BAT BOXES	3							
LANDSCAPING AND ECOLOGY		6							
11	LANDSCAPING AND PLANTING	4							
12	FINAL TIDY/SNAGGING	2							
DEMOBILISATION		2							
13	PLANT AND EXCESS MATERIALS OFF SITE	1							
14	SIGNS AND BARRIERS REMOVED	1							